

Trim

Roofline:

.75" x 5 1/2"

T1	18' 1 5/16"	+ two 1" spacers, each 2.6875" wide
T2	18'	+ two 1" spacers, each 2.6875" wide
T3	17' 8"	+ two 1" spacers, each 2.6875" wide
T4	7' 10 13/16"	+ two 1" spacers, each 2.6875" wide
T5	17' 11 3/16"	+ two 1" spacers, each 2.6875" wide
T6	17' 11 3/16"	+ two 1" spacers, each 2.6875" wide
T7	16' 6 3/8"	+ two 1" spacers, each 2.6875" wide
T8	16' 5 7/8"	+ two 1" spacers, each 2.6875" wide
T9	10' 2 1/4"	+ two 1" spacers, each 2.6875" wide
T10	10' 1 9/16"	+ two 1" spacers, each 2.6875" wide

T11	9' 10 1/8"	
T12	1' 3/4"	
T13	1' 1 1/8" and 1' 5/8"	
T14	9' 9"	
T15	2' 4 5/16"	
T16	11' 1"	
T17	1' 11/16"	
T18	1' 4"	
T19	2' 8 1/4"	
T20	3' 6 11/16"	

Rough Length

Roof line trim

T1	19'
T2	19'
T3	19'
T5	19'
T6	19'

T7 18'
T8 18'
T16 13' + T20 5' = 18'
T9 12' + T13 4' + T17 2' = 18'
T10 12' + T15 4' + T12 2' = 18'
T11 11' + T19 4' + T18 3' = 18'
T14 11'
T4 9'

Trim spacer to lift trim off sheathing

T1 19'
T2 19'
T3 19'
T4 9'
T5 19'
T6 19'
T7 18'
T8 18'
T9 12'
T10 12'

Total = 164 ft of 1" x 5 1/2" generic decking
Rip down middle to make 2" overhang spacer.

Windows, Back, Left, Right:

3 1/2 x 1" or 3/4"

sides: 5' 3 7/8", 6 pieces
top: 3' 6 5/8", 3 pieces
bottom: 2' 11 5/8", 3 pieces

Front Window:

3 1/2" x 1" or 3/4"
sides: 3' 7 7/8", 2 pieces

top: 3' 6 5/8", 1 piece

bottom: 2' 11 5/8", 1 piece

Alternate: White 1-1/4" x 2" Vinyl Brickmould

Roof Penetrations:

6" Stainless Furnace Vent Pipe

6" Stainless Wood Stove Pipe

Plumbing Vent

Electric Service Connection